

1 **IN THE COURT OF APPEALS OF THE STATE OF NEW MEXICO**

2 **CUBA SOIL AND WATER**
3 **CONSERVATION DISTRICT,**

4 Plaintiff/Counterdefendant-Appellee,

5 v.

6 **GRANITE RE, INC., as bond holder for**
7 **VIGIL CONTRACTING SERVICES, INC.;**
8 **and VIGIL CONTRACT SERVICES, INC.,**

9 Defendants/Counterclaimants-Appellants.

10 **APPEAL FROM THE DISTRICT COURT OF SANDOVAL COUNTY**
11 **James A. Noel, District Court Judge**

12 TMP Legal, LLC
13 Timothy M. Padilla
14 Albuquerque, NM

15 for Appellee

16 Calvert – Menicucci, P.C.
17 Sean R. Calvert
18 Albuquerque, NM


19 for Appellants

20 **MEMORANDUM OPINION**

21 **BOGARDUS, Judge.**

22 {1} Defendants Vigil Contracting Services, Inc. (Vigil) and Granite RE, Inc.
23 (Granite) appeal the district court’s judgment awarding damages to Plaintiff
24 Cuba Soil and Water Conservation District based on Vigil’s breach of a

Court of Appeals of New Mexico
Filed 2/1/2023 9:02 AM



Mark Reynolds

No. A-1-CA-39129

1 construction contract. Defendants argue the district court erred by (1) holding
2 Vigil liable for the cost of correcting deficient work and relying on certain expert
3 testimony to calculate the cost of correcting the work; and (2) holding Granite liable
4 for its obligations, as surety, under a performance bond. We affirm.

5 **BACKGROUND**

6 {2} This case arises from a construction dispute. In October 2011, Plaintiff
7 contracted with Vigil, a contractor, to erect an office building and make site
8 improvements for Plaintiff for \$875,386.77. The construction contract required Vigil
9 to obtain a performance bond (the bond), which Vigil purchased from Granite.

10 {3} Construction proceeded, and, after receiving a certificate of occupancy from
11 the State, Plaintiff moved into the building in October 2012. In the meantime, the
12 project’s architect had created a “punch list” of items that needed correction and had
13 concerns related to site compaction and final gradations at the site. These concerns
14 were unresolved as of September 2012, and the architect never issued a final
15 certificate for payment because work remained to be done. Plaintiff refused Vigil’s
16 final application for payment because of multiple deficiencies in Vigil’s work, and
17 in November 2013, Plaintiff demanded that Granite perform its obligation under the
18 bond.

1 {4} Plaintiff sued Vigil and Granite, claiming that Vigil breached the Construction
2 Contract¹ and owed payment for nonconforming work, and that Granite failed to
3 fulfill its payment obligations under the bond. The district court determined that
4 Vigil had substantially completed the work as defined in the Construction Contract
5 in July 2012 and was entitled to its final payment. The district court also determined
6 that Vigil had breached the Construction Contract and failed to substantially perform
7 all its obligations, and awarded Plaintiff \$169,500 to correct site work, concrete, and
8 asphalt deficiencies. Finally, the district court determined that Plaintiff notified
9 Granite as required by the bond and entered judgment “against Vigil and Granite.”
10 Defendants appeal.

11 **DISCUSSION**

12 **I. Vigil’s Liability**

13 **A. The District Court Did Not Err in Determining That Vigil Was Liable for** 14 **the Cost of Correcting Deficient Work**

15 {5} The district court determined that Vigil was entitled to its final payment under
16 the Construction Contract but that Plaintiff was entitled to recover damages based
17 on the cost to correct deficiencies in Vigil’s work. Defendants acknowledge that

¹The Construction Contract consists of the AIA Document A201, *General Conditions of the Contract for Construction* (2007) (General Conditions Document) and the AIA Document A101, *Standard Form of Agreement Between Owner and Contractor* (2007), as well as Supplemental General Conditions, Technical Specifications, Addendum No. 1 and Drawings.

1 Plaintiff may be entitled to damages for “imperfections in Vigil’s performance,” but
2 argue the district court erred by awarding Plaintiff damages based on the cost of
3 repair. Instead, Defendants contend, damages should have been based on the
4 difference in value between the work called for in the contract and the value of
5 the performance received. In support of this contention, Defendants point to
6 language in the Construction Contract and the district court’s finding that Vigil
7 substantially completed the work, and argue the district court erred by not taking
8 into account the impact of substantial completion on Vigil’s liability. We are
9 unpersuaded.

10 {6} Because Vigil and Plaintiff’s agreement is governed by the Construction
11 Contract, we look to terms of the contract to determine whether the district court
12 erred in awarding damages based on the cost to correct deficient work. “Contract
13 interpretation is a matter of law that we review de novo.” *Rivera v. Am. Gen. Fin.*
14 *Servs., Inc.*, 2011-NMSC-033, ¶ 27, 150 N.M. 398, 259 P.3d 803. “The primary
15 objective in construing a contract is to ascertain the intent of the parties.” *J.R. Hale*
16 *Contracting Co. v. Union Pac. R.R.*, 2008-NMCA-037, ¶ 49, 143 N.M. 574, 179
17 P.3d 579 (internal quotation marks and citation omitted). “We view the contract as
18 a harmonious whole, give meaning to every provision, and accord each part of the
19 contract its significance in light of other provisions.” *Benz v. Town Ctr. Land, LLC*,

1 2013-NMCA-111, ¶ 31, 314 P.3d 688 (alteration, internal quotation marks, and
2 citation omitted).

3 {7} The General Conditions Document demonstrates an intent that the contractor
4 (Vigil) remain liable to the owner (Plaintiff) for the cost of correcting defective
5 work, regardless of whether the work was substantially complete. *See* General
6 Conditions Document, *supra*, § 12.2.1 (providing that, before or after substantial
7 completion, costs of correcting work rejected by the architect, including the cost of
8 uncovering and replacement, shall be at the contractor's expense); *accord id.*
9 § 12.2.2.1 (providing that if within one year after substantial completion of the work
10 any of the work is found to be not in accordance with the requirements of the contract
11 documents, and, after notice, the contractor fails to correct nonconforming work
12 within a reasonable time, the owner may correct it in accordance with Section 2.4);
13 *id.* § 2.4 (permitting, subject to certain requirements, the owner to carry out the work
14 in the event the contractor defaults or neglects to carry out the work in accordance
15 with the contract documents, and providing that the owner may (a) deduct the
16 reasonable cost of correcting such deficiencies from payments due the contractor, or
17 (b) if payments due the contractor are insufficient to cover the amount, requiring the
18 contractor to pay the difference to the owner). These contract provisions correspond
19 with New Mexico's approach to damages arising from defective or unfinished
20 construction, which are typically calculated based on the reasonable cost of

1 completing the construction called for in the contract. *See* UJI 13-850 NMRA comm.
2 cmt.; *Unified Contractor, Inc. v. Albuquerque Hous. Auth.*, 2017-NMCA-060, ¶ 60,
3 400 P.3d 290.

4 {8} Defendants, however, point to Sections 9.8.4 and 9.8.5 of the General
5 Conditions Document to support their contention that damages should have been
6 based on the difference in value between the work called for in the contract and
7 the value of the performance received. These sections provide that the architect
8 shall prepare a Certificate of Substantial Completion, General Conditions
9 Document, *supra*, § 9.8.4, and

10 [t]he Certificate of Substantial Completion shall be submitted to
11 [Plaintiff] and [Vigil] for their written acceptance of responsibilities
12 assigned to them in such Certificate. Upon such acceptance and consent
13 of surety, if any, [Plaintiff] shall make payment of retainage applying to
14 such [w]ork or designated portion thereof. Such payment shall be
15 adjusted for [w]ork that is incomplete or not in accordance with the
16 requirements of the Contract Documents.

17 *Id.* § 9.8.5.

18 {9} As an initial matter, Defendants do not point to a Certificate of Substantial
19 Completion issued by the architect in the record, the issuance of which is an apparent
20 precondition to the applicability of Section 9.8.5. But even if we were to assume
21 Section 9.8.5 applied, Defendants have not demonstrated that awarding damages
22 based on the cost of correcting deficient work conflicts with this section. *See Corona*
23 *v. Corona*, 2014-NMCA-071, ¶ 26, 329 P.3d 701 (“The appellate court presumes

1 that the district court is correct, and the burden is on the appellant to clearly
2 demonstrate that the district court erred.”). Defendants do not explain why the
3 district court’s determination that Vigil was entitled to its final payment but that
4 Plaintiff was entitled to the cost of correcting deficient work is inconsistent with
5 Section 9.8.5’s language that payment of retainage shall be adjusted for incomplete
6 or nonconforming work. Nor do Defendants address other provisions in the
7 Construction Contract indicating an intent that Vigil remain liable for the cost of
8 correcting defective work. Based on the foregoing, we conclude the district court did
9 not err in awarding Plaintiff damages based on the cost to correct deficiencies in
10 Vigil’s work.

11 **B. Defendants Failed to Preserve an Objection to Graeme Means’**
12 **Testimony About His Estimates of Repair Costs**

13 {10} Graeme Means, a civil engineer, provided expert testimony on Plaintiff’s
14 behalf on a number of issues, including an estimate of the cost of repairing
15 deficiencies he found at the construction site. We understand Defendants to present
16 three different arguments as to why the district court erred in admitting Means’
17 testimony on the cost to repair the deficiencies he identified: (1) Means was not
18 qualified to testify regarding the cost of repairs; (2) his testimony was speculative;
19 and (3) the testimony was unfairly prejudicial because he was not disclosed as a
20 damages expert.

1 {11} We review the district court’s rulings as to admissibility of expert testimony
2 under Rule 11-702 NMRA for abuse of discretion. *Christopherson v. St. Vincent*
3 *Hosp.*, 2016-NMCA-097, ¶ 47, 384 P.3d 1098. “An abuse of discretion occurs when
4 a ruling is clearly contrary to the logical conclusions demanded by the facts and
5 circumstances of the case.” *Benz*, 2013-NMCA-111, ¶ 11 (internal quotation marks
6 and citation omitted). However, before we undertake such review, Defendants must
7 establish that they preserved this issue for review by having made “a timely and
8 specific objection that apprised the district court of the nature of the claimed error
9 and that allows the district court to make an intelligent ruling thereon.” *Sandoval v.*
10 *Baker Hughes Oilfield Operations, Inc.*, 2009-NMCA-095, ¶ 56, 146 N.M. 853, 215
11 P.3d 791. Additionally, Defendants must demonstrate that their objection to Means’
12 testimony in district court was based on the same grounds that they now argue on
13 appeal. *See Benz*, 2013-NMCA-111, ¶ 24. We conclude, as we further explain, that
14 Defendants failed to preserve their objections to Means’ testimony regarding his
15 estimate of the cost to repair the deficiencies he identified at the site.

16 {12} The district court awarded Plaintiff \$169,500 to correct site work deficiencies,
17 including “the removal of all the asphalt and exterior concrete, regrading and
18 compacting the site and replacing the asphalt and concrete to achieve . . . positive
19 drainage,” as a portion of the damages awarded. The district court based this amount
20 on the testimony of Means, who was hired by Plaintiff to review the construction

1 site condition and prepare a report of his findings. The district court recognized
2 Means as an expert in the area of grading, paving, and parking slopes without
3 objection from Defendants. Means' 2014 report was admitted also without objection.
4 Means testified, again without objection, regarding the deficiencies at the site and
5 his estimate of the cost of repair. Plaintiff had sought as well to introduce Means'
6 supplemental report and related photographs as an exhibit, but Defendants objected
7 solely on grounds that the exhibit was not timely disclosed. The district court agreed
8 with Defendants and refused to admit the report and photographs at that time.²

9 {13} Defendants have not directed us to any portion of the record where they raised
10 specific and substantive objections to Means' testimony regarding his repair cost
11 estimates. Further, our own review did not reveal any such objections.³ "[O]n appeal,
12 the party must specifically point out where, in the record, the party invoked the
13 court's ruling on the issue. Absent that citation to the record or any obvious
14 preservation, we will not consider the issue." *Crutchfield v. N.M. Dep't of Tax'n &*
15 *Revenue*, 2005-NMCA-022, ¶ 14, 137 N.M. 26, 106 P.3d 1273. And by failing to
16 invoke a ruling on the admissibility of Means' testimony regarding the repair costs,

²The supplemental report and photographs were admitted during Means' rebuttal testimony on day four of the trial, when he testified as a rebuttal witness. The district court allowed their admission after Means provided appropriate foundational testimony.

³Defendants, in fact, relied on Means' cost of repair estimate in their own proposed findings and conclusions to support their contention that Plaintiff failed to mitigate damages.

1 this Court is without a record on which we could make an informed decision
2 regarding Defendants’ argument. *See Progressive Cas. Ins. Co. v. Vigil*, 2018-
3 NMSC-014, ¶ 31, 413 P.3d 850 (noting that one of the purposes of the rule of
4 preservation is to create a record to allow for meaningful appellate review).
5 Accordingly, we will not consider this issue further.

6 **II. Granite’s Liability: The District Court Did Not Err in Determining That**
7 **Granite Was Liable for Its Obligations Under the Bond**

8 {14} We turn now to the liability of Granite, the project’s surety. The Construction
9 Contract required Vigil to provide a bond, which Vigil purchased from Granite. The
10 bond provides that Vigil and Granite “are held and firmly bound unto” Plaintiff, in
11 the amount of the original Construction Contract price “for the payment whereof
12 [Vigil] and [Granite] bind themselves . . . jointly and severally.” The district court
13 entered judgment “against Vigil and Granite.” Defendants argue the district court
14 erred by entering judgment against Granite, contending that Granite’s liability was
15 not triggered under the terms of the bond.

16 {15} As the surety, Granite’s liability is governed by the terms of the bond. *See*
17 *State ex rel. Mountain States Mut. Cas. Co. v. KNC, Inc.*, 1987-NMSC-063, ¶ 12,
18 106 N.M. 140, 740 P.2d 690. A bond is a contract, and is therefore subject to the
19 general law of contracts. *See id.* “Contract interpretation is a matter of law that we
20 review de novo.” *Rivera*, 2011-NMSC-033, ¶ 27. We construe obligations of sureties

1 under bonds “strictly in favor of the beneficiaries.” *Mountain States Mut. Cas. Co.*,
2 1987-NMSC-063, ¶ 12.

3 {16} The bond incorporates the Construction Contract by reference and imposes
4 liability on Granite for Vigil’s breach if two conditions exist. First, Vigil must have
5 been *in default* of its performance obligations under the Construction Contract.
6 Second, Plaintiff must have *declared* Vigil to be in default. In November 2013,
7 Plaintiff sent a letter to Granite providing notice “pursuant to the . . . [b]ond” that
8 Vigil had “defaulted and failed to complete the project.” The letter noted that Vigil
9 refused to complete or correct various items contemplated in the Construction
10 Contract.

11 {17} Defendants do not dispute that Plaintiff’s letter to Granite declared Vigil to be
12 in default. Instead, Defendants argue Vigil did not default on its obligations under
13 the Construction Contract. In support of this argument, Defendants contend (1) there
14 can be no default under the bond absent a material breach of the Construction
15 Contract, and there was no determination that Vigil committed such a breach; (2)
16 there is insufficient evidence to support the district court’s finding that Vigil
17 failed to substantially perform its obligations; (3) the district court’s findings that
18 Vigil substantially completed the work yet failed to substantially perform its
19 obligations conflict; and (4) Plaintiff did not terminate Vigil as required to trigger
20 Granite’s liability. We examine each argument in turn.

1 **A. Materiality of the Breach**

2 {18} Defendants argue there can be no default under the bond absent a material
3 breach of the Construction Contract, and that there was no determination that Vigil
4 committed such a breach. Assuming without deciding that default under the terms
5 of the bond requires a material breach, the district court’s findings demonstrate that
6 Vigil committed such a breach.

7 {19} The district court found that Vigil failed to substantially perform all of its
8 obligations under the Construction Contract. This finding of failure to render
9 substantial performance equates to a finding of material breach. “Substantial
10 performance is the antithesis of material breach; if it is determined that a breach is
11 material, or goes to the root or essence of the contract, it follows that substantial
12 performance has not been rendered.” 15 Richard A. Lord, *Williston on Contracts*
13 § 44:55 (4th ed. 2022). Compare *Shaeffer v. Kelton*, 1980-NMSC-117, ¶ 12, 95 N.M.
14 182, 619 P.2d 1226 (“[S]ubstantial performance in good faith will permit a recovery
15 on the contract.”), with *KidsKare, P.C. v. Mann*, 2015-NMCA-064, ¶ 20, 350 P.3d
16 1228 (“A material breach of a contract excuses the non-breaching party from further
17 performance under the contract.”). Accordingly, Vigil’s failure to render substantial
18 performance equates to a finding of material breach.

1 **B. Substantial Performance**

2 {20} Defendants next argue there is insufficient evidence to support the district
3 court’s finding that Vigil failed to substantially perform its obligations and
4 contend their position is supported by an analysis of the factors our courts
5 consider in determining whether a breach is material. We are unpersuaded.

6 {21} As discussed, the district court’s finding that Vigil failed to substantially
7 perform its obligations under the Construction Contract equates to a finding of
8 material breach. “The materiality of a breach is a specific question of fact.”
9 *KidsKare*, 2015-NMCA-064, ¶ 20 (alteration, internal quotation marks, and citation
10 omitted); *accord* 17B C.J.S. *Contracts* § 1036 (2022) (stating that “[w]hether
11 there has been substantial performance or a material breach of a contract is
12 ordinarily a question of fact”). We therefore review the finding that Vigil failed
13 to substantially perform its obligations for substantial evidence.⁴ *Cf. Unified*
14 *Contractor, Inc.*, 2017-NMCA-060, ¶ 36 (reviewing whether a breach of
15 contract is material under a substantial evidence standard). In reviewing whether
16 substantial evidence exists, we “view the evidence and draw all reasonable

⁴Although the district court mistakenly labeled its determination that Vigil failed to substantially perform its contractual obligations as a conclusion of law rather than finding of fact, the appellate court “is not bound by the labels of ‘finding of fact’ or ‘conclusion of law’ attached by the lower court.” *In re McCain*, 1973-NMSC-023, ¶ 5, 84 N.M. 657, 506 P.2d 1204. We also note that Defendants refer to the district court’s determination regarding substantial performance as a finding.

1 inferences in the light most favorable to the findings of the district court.” *Allred*
2 *v. N.M. Dep’t of Transp.*, 2017-NMCA-019, ¶ 57, 388 P.3d 998.

3 {22} In the context of “building and similar contracts,” the rule of substantial
4 performance may apply where “there are slight omissions and defects, which can be
5 readily remedied” and “the defects [are] not . . . so serious as to deprive the property
6 of its value for the intended use.” *See Plains White Truck Co. v. Steele*, 1965-NMSC-
7 014, ¶ 13, 75 N.M. 1, 399 P.2d 642 (internal quotation marks and citation omitted);
8 *accord* 14 Lord, *supra*, § 42:4 (same). We conclude substantial evidence supports
9 the district court’s finding that Vigil failed to substantially perform its contractual
10 obligations and explain.

11 {23} In addition to erecting a building, the Construction Contract required Vigil to
12 make site improvements, including drainage work and paving, in accordance with
13 the Construction Contract plans. Based on the evidence introduced, the district court
14 could have reasonably found that the deficiencies in Vigil’s performance related
15 to the site work were not easily remedied and serious enough to deprive the
16 property of value for its intended use. *See Plains White Truck Co.*, 1965-NMSC-
17 014, ¶ 13. To begin, evidence showed that the site failed to drain properly. The site
18 drainage plan called for creating a below-grade rock swale (the swale) intended to
19 control and convey local drainage from the area by transporting it to a ponding area.
20 The swale was constructed above ground such that it was unable to capture water,

1 rendering the flow line completely ineffective. Apart from creating drainage
2 problems, the swale's defective construction impacted the property's intended use,
3 *see id.*, as an educational facility, because the swale was to demonstrate how to
4 collect water in a collection pond for cattle and horses.

5 {24} As to the site's overall drainage plan, the intent was to have consistent grades
6 and positive drainage all the way across. Following the detection of rock, it was
7 decided that the overall grade would be left at a slightly higher elevation to adjust
8 for the rock but the general intent of the drainage design was to remain intact. After
9 paving, however, evidence showed that most of the elevations on the west side of
10 the parking lot had not been adjusted higher and were in fact *lower* than the
11 elevations set forth in the original grading plan. The parking lot and roundabout did
12 not achieve positive drainage, as intended, leading to areas of standing water on the
13 pavement. As constructed, water flows back towards the building and accumulates
14 in ponds in some of the parking spaces closest to the building.⁵

⁵Defendants challenge two of the district court's findings related to the site's drainage: (1) that the general intent of the drainage design was to remain intact following discovery of rock, and (2) that the site as built did not drain as intended. As to whether the general intent of the drainage design was to remain intact, a letter Vigil received from its grading subcontractor states that, following a site walk, it had been decided the grade would be left at a slightly higher elevation but makes no mention of change to the general intent of the grade. The district court also heard testimony that the site walk participants determined it was possible to work over the rock. In addition, the architect testified that he had discussions with Vigil and Plaintiff where they reached an agreement "that they felt would work to get that swale to drain into the pond . . . pretty much the way the drawing showed"; there

1 {25} The plans also called for concrete paving for sidewalks adjacent to the exterior
2 of the building, which was to slope away from the building. Water from at least one
3 downspout draining onto the sidewalk, however, drained back toward the building,
4 indicating the intended slope was not achieved. The exterior concrete displayed
5 numerous problems, including settlement adjacent to the building next to walls
6 attributable to improper soil compaction, as well as uplift of concrete attributable to
7 improper drainage.

8 {26} In addition to drainage failures, evidence showed other defects with the site
9 work, including flaws with the entry road and the asphalt's concrete curb perimeter.
10 The grading plan was not followed closely in the area of the entry road, in which the
11 slopes appear much steeper than designed, rendering the slopes more subject to
12 erosion. The design also included a concrete curb perimeter on the edge of paved
13 asphalt surfaces, which developed abnormal cracking, apparently related to
14 subgrade compaction.

15 {27} Summarizing the project's "as-built conditions," the civil engineer for the site
16 grading noted erosion in multiple locations, settlement along the edges of curb

was "enough slope to get it to drain"; and the spot elevations sloped in the same general direction as the original design. Based on this evidence, the district court could have reasonably inferred that the general intent of the drainage design was to remain intact. *See Allred*, 2017-NMCA-019, ¶ 57. Regarding the district court's finding that the site did not drain as intended, the testimony of multiple witnesses supports this finding. *See id.*

1 and concrete, and multiple locations where there were depressions in asphalt
2 paving. Evidence showed it would cost an estimated \$169,500 to correct the site
3 work, concrete, and asphalt deficiencies, over 19 percent of the contract sum.
4 Viewing the evidence and drawing all reasonable inferences in the light most
5 favorable to the district court's finding, *see Allred*, 2017-NMCA-019, ¶ 57,
6 substantial evidence supports the finding that Vigil failed to substantially perform
7 its contractual obligations.

8 **C. Substantial Completion**

9 {28} Defendants also challenge the district court's finding that Vigil failed to
10 substantially perform its contract obligations based on the court's separate finding
11 that Vigil substantially completed the work as defined in the Construction
12 Contract. Defendants contend that in construction law there is generally no
13 difference between substantial completion and substantial performance and,
14 therefore, there can be no material breach required to trigger default under the bond
15 once a construction project is substantially complete. Accordingly, Defendants
16 argue, the district court's findings that Vigil substantially completed the work
17 yet failed to substantially perform its obligations conflict, and it erred by failing
18 to acknowledge the effect of substantial completion on Defendants' liability. We are
19 unpersuaded.

1 {29} “We construe findings to uphold, rather than defeat, a judgment.” *Jaramillo*
2 *v. Gonzales*, 2002-NMCA-072, ¶ 31, 132 N.M. 459, 50 P.3d 554. Although our case
3 law has equated substantial completion with substantial performance with respect to
4 a contract to construct a building, *see Shaeffer*, 1980-NMSC-117, ¶ 12 (“A *building*
5 is substantially completed when all of the essentials necessary to the full
6 accomplishment of the purpose for which the building has been constructed are
7 performed.” (emphasis added)), we do not view the terms as having identical
8 meaning in all circumstances. In addition to erecting the office building itself, the
9 contract at issue here required Vigil to complete site work, including drainage work
10 and paving. And as to this particular project, there is abundant evidence from which
11 the district court could reasonably infer that, despite Plaintiff’s ability to occupy or
12 partially utilize the building, deficiencies in important aspects of the site work,
13 including the site’s drainage, could limit Plaintiff’s future use or enjoyment of the
14 project. *See* 5 Philip L. Bruner & Patrick J. O’Connor, Jr., *Bruner & O’Connor*
15 *Construction Law* § 18:12 (2022) (stating that defective work remaining after
16 substantial completion does not constitute a material breach of the contract “unless
17 the work subsequently is found to limit the owner’s future use and enjoyment of the
18 project”). Evidence indicated that certain defects in the site work were progressively
19 deteriorating and that drainage issues with the swale frustrated the site’s purpose as
20 an educational facility. Based on the foregoing, we conclude the district court’s

1 findings of substantial completion and failure to substantially perform do not conflict
2 under the circumstances of this case. And in any event, “only the trial court is
3 permitted to weigh the testimony, determine credibility, and reconcile inconsistent
4 or contradictory statements.” *Shaeffer*, 1980-NMSC-117, ¶ 13, *see also Normand ex*
5 *rel. Normand v. Ray*, 1990-NMSC-006, ¶ 35, 109 N.M. 403, 785 P.2d 743
6 (“Findings of fact are to be liberally construed so as to uphold the judgment of the
7 trial court.”).

8 **D. Termination**

9 {30} Finally, Defendants argue that Granite’s liability under the bond was not
10 triggered because Plaintiff did not terminate Vigil. Defendants, however, have not
11 demonstrated that the district court clearly erred in determining otherwise. *See*
12 *Corona*, 2014-NMCA-071, ¶ 26. Defendants do not develop this argument with
13 analysis of the language of the AIA A311 bond at issue. The bond does not state that
14 Vigil’s termination is required to trigger Granite’s liability, and Defendants do not
15 explain why we should read a requirement into the bond that is not there. *See Casias*
16 *v. Dairyland Ins. Co.*, 1999-NMCA-046, ¶ 11, 126 N.M. 772, 975 P.2d 385 (stating
17 that courts apply the plain meaning of the contract language as written and will not
18 rewrite a contract for the parties); *cf.* 4A Bruner & O’Connor, *supra*, at § 12:16 nn.3,
19 5 (noting that the AIA A312 bond provides that, in addition to declaring a default,
20 the owner must terminate the contract). Construing Granite’s obligations under the

1 bond “strictly in favor” of Plaintiff, *see Mountain States Mut. Cas. Co.*, 1987-
2 NMSC-063, ¶ 12, Defendants have not demonstrated that actual termination of Vigil
3 was required to trigger Granite’s liability. For these reasons, the district court did not
4 err in determining that Granite was liable for its obligations under the bond.

5 **CONCLUSION**


6 {31} Based on the foregoing, we affirm.

7 {32} **IT IS SO ORDERED.**

8 
9

KRISTINA BOGARDUS, Judge

10 **WE CONCUR:**

11 
12

J. MILES HANISEE, Judge

13 
14

SHAMMARA H. HENDERSON, Judge